



Network Implementation

Dai Davies, DANTE

GN2 Executive Committee Meeting

Friday, 16 February 2007

Network Implementation 1



Connect. Communicate. Collaborate

- Alcatel
- Special Functionality Finally Delivered 28/02/07
- Proposal For Compensation
- Very Poor Delivery Record
- Need To Resolve Problems

Network Implementation 2

London - Dublin



Connect. Communicate. Collaborate

- Route Planned and Equipped
- Switch Installed
- Testing W. C. 19/02/07
- Power Supply Issues
- In-Service March 2007



Connect. Communicate. Collaborate

Network Implementation 3

Vienna - Ljubljana

- Construction Work Completed 23/02/07
- Probable B.I.S. End March 2007



Connect. Communicate. Collaborate

Network Implementation 4 Testbed

- Material Delivered
- London, Genf installed
- Handover – Early March